

# کنترل پروژه تعمیرات اساسی واحد ۳



ID	Task Name
۱	<b>ET۱۲- MAIN TRANS TAP CHANGER OVERHAUL(type MRT)</b>
۲	<b>DIVERTER SWITCH OVHL.</b>
۳	PREPARE NECESSARY MATERIALS & SPECIAL TOOLS
۴	LIFTING OUT THE DIVERTER INSERT
۵	DISASSEMBLE THE DIVERTER INSERT
۶	INSPECT VESSEL HEAD CASE
۷	INSPECT VESSEL BURSTING PLATE
۸	INSPECT VESSEL UPPER GEAR UNIT
۹	INSPECT VESSEL OUTER INSULATION CYLINDER
۱۰	INSPECT VESSEL CONNECTING CONTACT
۱۱	INSPECT VESSEL BOTTOM FLANGE
۱۲	INSPECT SPUR GEAR
۱۳	INSPECT INSULATION DRIVING SHAFT
۱۴	INSPECT INSULATION SUPPORTING STAFF
۱۵	INSPECT QUICK MOTION MECHANISM
۱۶	INSPECT MOVING CONTACT UNIT
۱۷	INSPECT STATIONARY CONTACT
۱۸	INSPECT CURRENT LIMITING RESISTOR
۱۹	INSPECT TAP SELECTOR UPPER MECHANISM
۲۰	INSPECT TAP SELECTOR CONTACT ASSEMBLY
۲۱	JUDGMENT FOR NECESSITY OF REPLACING ARCING CONTACTS
۲۲	REPLACE ARCING CONTACTS IF NECESSARY
۲۳	REASSEMBLE THE DIVERTER INSERT
۲۴	LIFTING IN THE DIVERTER INSERT
۲۵	OIL FILLING
۲۶	<b>DRIVING EQUIPMENT OVERHAL</b>
۲۷	DRIVING EQUIPMENT DISASSEMBLING
۲۸	INSPECT GEAR BOX
۲۹	INSPECT CONTROL MECHANISM GEAR
۳۰	INSPECT BOLTS, NUTS, PINS, RETAINERS & SPRINGS
۳۱	INSPECT MOTOR & BRAKING CONTACTORS & STEP RELAY
۳۲	INSPECT THERMOSTAT & SPACE HTR.
۳۳	INSPECT WIRING
۳۴	INSPECT PILOT SWITCHES
۳۵	INSPECT PROTRACTOR & TAP POSITION INDICATOR
۳۶	INSPECT TAP POSITION TRANSMITTERS
۳۷	INSPECT INTERLOCK SWITCHES
۳۸	INSPECT ELECTRICAL LIMIT SWITCHES
۳۹	INSPECT MECHANICAL OVERRUN PREVENTION DEVICE
۴۰	INSPECT VAPOR TABLET CORROSION INHIBITORS
۴۱	INSPECT TRANSMISSION MECHANISM
۴۲	MEASURE THE INSULATION RESISTANCE
۴۳	MEASURE MINIMUM OPERATING VOLTAGE
۴۴	INSPECT TAP CHANGING EQUIPMENT IN TOTAL
۴۵	INSPECT REMOTE CONTROL
۴۶	DRIVING EQUIPMENT ASSEMBLING
۴۷	VOLTAGE CONTINUITY CHECK